

August 29, 2019

## 2019 ROAD CONSTRUCTION UPDATES



Here is the current status of the work that is occurring under the Asphalt Program and Pepperwood North Reconstruction

### Asphalt Program

**Chagrin River Rd.** – Specialized Construction will be performing work on the road the week of Sept 3<sup>rd</sup>. Strawser Construction will be chip sealing the recycled roadway on Sept. 6<sup>th</sup>. After that, they will be placing the micro surface (the final layer) on or about Sept. 19<sup>th</sup>.

**Chagrin Valley Trails , Winding River Tr., Berkshire Park Dr.** - Strawser Construction will be placing the micro surface and final layer Sept. 19<sup>th</sup> or shortly after. Signs will be posted a day prior notifying you of the up coming work. We will also disseminate information via your Homeowners Association.

**Chagrin River Run Subdivision** - Resurfacing to start the week of Sept 23<sup>rd</sup> at the earliest. You will be notified with a letter and through your Association prior to the work starting.

### Pepperwood North Reconstruction

The work will start on Sept16<sup>th</sup>. Saw cutting the pavement will be done the first few days, then pavement removal will begin in the Stage 1 area. Further notification will be provided to those affected via mail and through your Association.